

## **Construction Update – Fall 2019**

Work continues on the permanent docks, the utility and passenger buildings, and the marshalling and parking areas. For additional details and a schedule see the back of this newsletter.

After a successful transition to the temporary docks in 2018, we have been working to prepare for the transition to the new permanent docks.

Due to delays in the start of construction and as a result of bad winter weather, the transition to the new permanent docks has been delayed. While the new docks were scheduled to be transitioned during late fall 2019, these delays have pushed the timing of this transition into 2020. This will not impact ferry operations.

Advance notice will be provided in the weeks leading up to the transition. Notification of the transition will be provided through emails, newsletters, on the project website ([www.amherstislandferrydocks.ca](http://www.amherstislandferrydocks.ca)) and through Twitter (@A\_I\_ferrydocks). Our website also contains plans showing the transition and what this means for ferry users.

We are targeting late 2020 for completion of the project.



Big windows at the Stella terminal building will help waiting passengers see the ferry approaching

## **Contact Us**

Comments or questions can be submitted to the project team at [www.amherstislandferrydocks.ca](http://www.amherstislandferrydocks.ca) or directly to the contacts below.

Follow us on twitter for updates on construction activities: [@A\\_I\\_ferrydocks](https://twitter.com/A_I_ferrydocks)

Stuart Emlay  
Project Manager  
Rankin Construction Inc.  
104 County Road #4  
Millhaven, ON K0H 1G0  
Tel: 613-483-2161  
Email: [semalay@rankinconstruction.ca](mailto:semalay@rankinconstruction.ca)

Pat Carroll  
Contract Services Administrator  
Ministry of Transportation - Eastern Region  
1355 John Counter Blvd.  
Kingston ON K7L 5A3  
Tel: 613-547-1798  
Email: [Pat.Carroll@ontario.ca](mailto:Pat.Carroll@ontario.ca)

## Upcoming Work

Stage 2 construction is underway and current activities include building steel sheet pile structures as well as continuing work on the new terminal buildings.

- **Stage 2 – Winter 2018 to Spring 2020**
  - Ferry operations move to the newly built temporary docks (completed)
  - Demolition of the old docks and construction of the new permanent docks
  - Construction continues on new terminal buildings
  - Construction of sidewalks and parking and marshalling area paving (weather permitting)
  
- **Stage 3 –Spring 2020 to mid-2020**
  - Switch to new permanent docks
  - Switch to new marshalling and access (see website for detailed plans)
  - Temporary docks removed and area is restored
  - Complete new terminal buildings
  - Complete miscellaneous construction of terminal areas
  
- **Stage 4 – mid-2020 to late 2020**
  - Final landscaping and site restoration
  - Demobilization and clean up

**Tentative Schedule for the Amherst Island Ferry Docks Improvements**  
Contract No.: DB-2015-4199

Phase Activity	2017				2018				2019				2020			
	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall	Winter	Spring	Summer	Fall
<b>CONSTRUCTION PHASE</b>	[Construction Phase Bar]															
Stage 1 - Temporary Dock Construction				[Bar]												
Stage 2 - Demolition of Existing Dock & New Dock Construction					[Bar]											
Stage 3 - Terminal Construction													[Bar]			
Stage 4 - Final Landscaping and Site Clean-Up																[Bar]

★ New End-Loading Dock in Service  
 ✨ End of Construction - Fall 2020